

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|---------------------------------|---------------------|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: Sunset Road, Decatur Boulevard to Valley View Boulevard | | | |
| PROJECT DESCRIPTION: Grade separation at Sunset Road and Union Pacific Railroad. | | | |
| PROJECT NO: R03008T | | | |
| SID NUMBER: | | BID # 602108 | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$1,761,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 11/19/2003 | 11/15/2011 | 100 |
| ROW CLEARANCE | | | 0 |
| ENVIRONMENTAL CLEARANCE | | | 0 |
| OPEN BID | | 12/17/2010 | |
| CONSTRUCTION | 08/15/2011 | 02/15/2013 | 51 |
| CONSULTANT/PROJECT MANAGER: HDR Engineering | | | |
| CONTRACTOR: Contri Construction | | | |
| COMMENTS: No SID 152 on this project as of 08.13.07. Completed design for traffic signal at Decatur/Sunset. Completed agreements with UPRR and Level 3 Communications. Advertised for bids 11.02.10. Opened bids 12.17.10. Awarded bid 02.01.11. | | | |
| DELAYS: Utility relocations by others | | | |
| WORK COMPLETED THIS MONTH: Continued construction. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continue construction. | | | |
| PROJECT MANAGER: Blair Lecker | | PHONE NUMBER: 455-6331 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|---------------------------------|---------------------|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: LVB, St. Rose Parkway to Sunset Road (PH II) | | | |
| PROJECT DESCRIPTION: LVB, Silverado Ranch Blvd to Sunset Road (PH I) had an additional lane added. Possible SID from St. Rose Parkway to Silverado Ranch (PH II). | | | |
| PROJECT NO: B90089D | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: 1990 Bond | | TOTAL COST: \$1,296,413 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 03/18/2008 | 02/15/2013 | 70 |
| ROW CLEARANCE | | | 100 |
| ENVIRONMENTAL CLEARANCE | | | 100 |
| OPEN BID | | 02/15/2013 | |
| CONSTRUCTION | 05/15/2013 | 05/15/2014 | 0 |
| CONSULTANT/PROJECT MANAGER: GC Wallace | | | |
| CONTRACTOR: | | | |
| COMMENTS: Part of Arterial Design Projects #129A. Both phases to be built within existing ROW. | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Continued design. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continue design. | | | |
| PROJECT MANAGER: Harold Elliot | | PHONE NUMBER: 455-6921 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|---------------------------------|---------------------|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: Tropicana Avenue, Hualapai Way to Fort Apache Road | | | |
| PROJECT DESCRIPTION: Improvements to Tropicana Avenue, Hualapai Way to Fort Apache Road | | | |
| PROJECT NO: R006JSB | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$320 | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 09/21/2010 | 01/15/2013 | 70 |
| ROW CLEARANCE | | | 0 |
| ENVIRONMENTAL CLEARANCE | | | 0 |
| OPEN BID | | | |
| CONSTRUCTION | | | 0 |
| | | | |
| CONSULTANT/PROJECT MANAGER: Slater Hanifan Group | | | |
| CONTRACTOR: | | | |
| COMMENTS: Construction funding scheduled for 2030 | | | |
| | | | |
| DELAYS: | | | |
| | | | |
| WORK COMPLETED THIS MONTH: Continue design | | | |
| | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continued design | | | |
| | | | |
| PROJECT MANAGER: Harold Elliot | | PHONE NUMBER: 455-6921 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|------------|---------------------------------|----|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: Harmon Avenue, Decatur Boulevard to Valley View Boulevard | | | |
| PROJECT DESCRIPTION: Full improvements to Harmon Avenue, Decatur Boulevard to Wynn Road, including a box culvert across the Flamingo Wash. | | | |
| PROJECT NO: R02112B | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC,CCPW | | TOTAL COST: \$1,760,000 | |
| SCHEDULE FOR COMPLETION | | | |
| DESIGN | 09/17/2002 | 01/15/2013 | 90 |
| ROW CLEARANCE | | 12/15/2011 | 90 |
| ENVIRONMENTAL CLEARANCE | | | 0 |
| OPEN BID | | 01/15/2013 | |
| CONSTRUCTION | 04/15/2013 | 03/15/2014 | 0 |
| CONSULTANT/PROJECT MANAGER: Orth-Rodgers & Associates - Rich Romer | | | |
| CONTRACTOR: | | | |
| COMMENTS: Project limits expanded west to Decatur Blvd. from Arville Street. | | | |
| DELAYS: Construction will be funded by County. | | | |
| WORK COMPLETED THIS MONTH: Continued design. Continued ROW. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continue design. Continue ROW. | | | |
| PROJECT MANAGER: John Catanese | | PHONE NUMBER: 455-6616 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|---------------------------------|---------------------|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: Casino Drive, Harrahs Hotel to SR 163 | | | |
| PROJECT DESCRIPTION: Reconstruction of improvements to Casino Drive, Harrah's Hotel to State Route 163. | | | |
| PROJECT NO: R064L07 | | | |
| SID NUMBER: | | BID # 601456 | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$12,273,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 09/18/2007 | 05/15/2009 | 100 |
| ROW CLEARANCE | | | 100 |
| ENVIRONMENTAL CLEARANCE | | | 100 |
| OPEN BID | | 09/14/2009 | |
| CONSTRUCTION | 05/03/2010 | 12/13/2011 | 100 |
| CONSULTANT/PROJECT MANAGER: GC Wallace | | | |
| CONTRACTOR: Harbor Construction | | | |
| COMMENTS: Dev Tax and Q10. Advertised 02.25.09. Opened bids 09.14.09. Awarded bid 0.06.09. 10 mos constr. Material NTP issued for 11/13/2009. Issued Notice to Proceed for 05.03.10. Wiser out 09.06.11. | | | |
| DELAYS: This project is substantially delayed due to multiple issues. 09.06.11: Takeover for Wiser agreement with Safeco & Liberty. Restart NTP issued 09.29.11 for 75 calendar days with Harbor Construction. | | | |
| WORK COMPLETED THIS MONTH: Substantial completion issued for 12.13.11. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Final completion notice issued 08.06.12 | | | |
| PROJECT MANAGER: Mathew Burke | | PHONE NUMBER: 455-6044 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|---------------------------------|---------------------|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: Cactus, Rainbow to Maryland (UPRR Grade Separation) | | | |
| PROJECT DESCRIPTION: Construct full improvements to 6 lanes. Phase I is Las Vegas Blvd to Maryland. Phase II is UPRR Grade Separation, and Phase III the I-15 bridge. | | | |
| PROJECT NO: R04147A | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 04/05/2005 | 12/15/2012 | 90 |
| ROW CLEARANCE | | 07/14/2008 | 100 |
| ENVIRONMENTAL CLEARANCE | | | 100 |
| OPEN BID | | 10/15/2012 | |
| CONSTRUCTION | 02/15/2013 | 11/15/2013 | 0 |
| CONSULTANT/PROJECT MANAGER: Atkins | | | |
| CONTRACTOR: | | | |
| COMMENTS: ILC exp 07/14. | | | |
| DELAYS: possible drainage issues, UPRR and LVVWD coordination. | | | |
| WORK COMPLETED THIS MONTH: Continued design process. Continued UPRR agreement. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continue design process. Continue UPRR agreement. | | | |
| PROJECT MANAGER: Mona Stammetti | | PHONE NUMBER: 455-6077 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|---------------------------------|---------------------|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: Sandy Valley- Columbia Pass Road | | | |
| PROJECT DESCRIPTION: Improvements to Miami Street (completed) and Columbia Pass. | | | |
| PROJECT NO: B840208,120A | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$994,350 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 06/15/2005 | 04/15/2013 | 15 |
| ROW CLEARANCE | | | 0 |
| ENVIRONMENTAL CLEARANCE | | | 0 |
| OPEN BID | | | |
| CONSTRUCTION | | | |
| CONSULTANT/PROJECT MANAGER: CCPW | | | |
| CONTRACTOR: | | | |
| COMMENTS: Columbia Pass requires environmental clearance before BLM will grant right-of-way. Miami Street completed. Proposed first phase includes approx 1.5 mi of improvements at peak of the pass. Osage Road completed by Road Dept. | | | |
| DELAYS: Funding not sufficient to meet environmental mitigation requirements, so Columbia Pass on hold. As of 04.29.10, may do slurry seal instead of reconstruction of Columbia Pass. | | | |
| WORK COMPLETED THIS MONTH: Continued working with BLM and NDOW for ROW and environmental. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continue working with BLM and NDOW for ROW and environmental. | | | |
| PROJECT MANAGER: Ray Falcon | | PHONE NUMBER: 455-6086 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|---------------------------------|---------------------|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: Durango Drive, Windmill Lane to Blue Diamond Road | | | |
| PROJECT DESCRIPTION: Improvements to Durango Drive, Blue Diamond Road to Windmill Lane | | | |
| PROJECT NO: R070JSB | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$514,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 09/21/2010 | 12/15/2012 | 90 |
| ROW CLEARANCE | | | 0 |
| ENVIRONMENTAL CLEARANCE | | | 0 |
| OPEN BID | | 12/15/2012 | |
| CONSTRUCTION | 03/15/2013 | 05/15/2014 | 0 |
| CONSULTANT/PROJECT MANAGER: HDR Engineering Inc | | | |
| CONTRACTOR: | | | |
| COMMENTS: Q10 now available for construction. | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Continue design | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continued design | | | |
| PROJECT MANAGER: Ray Kilmer | | PHONE NUMBER: 455-6074 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|---------------------------------|---------------------|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: Maryland Parkway, St Rose Parkway to Pebble Road | | | |
| PROJECT DESCRIPTION: Improvements to Maryland Parkway, St Rose Parkway to Pebble Road | | | |
| PROJECT NO: R003VSB | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$200,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 09/21/2010 | 10/15/2012 | 90 |
| ROW CLEARANCE | | | 0 |
| ENVIRONMENTAL CLEARANCE | | | 0 |
| OPEN BID | | 10/15/2012 | |
| CONSTRUCTION | 01/15/2013 | 05/15/2013 | 0 |
| | | | |
| CONSULTANT/PROJECT MANAGER: C-A Group | | | |
| CONTRACTOR: | | | |
| COMMENTS: | | | |
| | | | |
| DELAYS: | | | |
| | | | |
| WORK COMPLETED THIS MONTH: Continued design | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continue design. | | | |
| PROJECT MANAGER: Roy Davis | | PHONE NUMBER: 455-6075 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|---------------------------------|---------------------|
| ENTITY: CLARK COUNTY | | DATE PREPARED 07/26/2012 | |
| REVIEW PERIOD FOR July 2012 | | | |
| PROJECT: Rainbow Boulevard, Cactus Avenue to Blue Diamond Road | | | |
| PROJECT DESCRIPTION: Improvements to Rainbow Boulevard, Cactus Avenue to Blue Diamond Road | | | |
| PROJECT NO: R010HSB | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$450,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 09/21/2010 | 03/15/2013 | 30 |
| ROW CLEARANCE | | | 0 |
| ENVIRONMENTAL CLEARANCE | | | 0 |
| OPEN BID | | 03/15/2013 | |
| CONSTRUCTION | 06/15/2013 | 03/15/2014 | 0 |
| | | | |
| CONSULTANT/PROJECT MANAGER: VTN of Nevada Inc | | | |
| CONTRACTOR: | | | |
| COMMENTS: | | | |
| | | | |
| DELAYS: | | | |
| | | | |
| WORK COMPLETED THIS MONTH: Continue design | | | |
| WORK TO BE COMPLETED NEXT MONTH: Continued design | | | |
| PROJECT MANAGER: Stammetti, Mona | | PHONE NUMBER: 455-6077 | |

REGIONAL TRANSPORTATION COMMISSION PROJECT STATUS REPORT

CLARK COUNTY PUBLIC WORKS

LAUGHLIN AND SEARCHLIGHT PROJECTS

DATE PREPARED:
08/09/12

| | | | | | | | | | | |
|--------------|----------------------|------------------|------------------|--------------------|--------------|--------------|------------------|--------------------|------------------|---------------|
| ATP | Project | Design | Design | Advertise | Open | Award | Constr | Substantial | Estimated | Actual |
| Date: | Improvements: | Contract/ | Percent | Bid Number: | Date: | Date: | Percent | Completion | Cost: | Cost: |
| | | In-House: | Complete: | | | | Complete: | Date: | | |

Laughlin Roads #R064M10

ILC 03.11.10 #12

| | | | | | | | | | | | | | |
|--------------|----------|---|----------------|----------|------|-----------|------------|------------|----------|------|----------|---------------------|-------------|
| 1 | 07.12.12 | Laughlin: Bruce Woodbury / Cougar Left Turn Lane | Tony Lonardo | in-house | 100% | 602621-12 | 04/27/2012 | 05/23/2012 | 09/12 | 0% | 10/12 | 320,000.00 | |
| 2 | 07.14.11 | Laughlin: Needles UTACS | Tony Lonardo | in-house | 100% | 602327-11 | 06.22.11 | 07.28.11 | 09.12.11 | 100% | 11.21.11 | 36,000.00 | 0.00 |
| 3 | | Laughlin: Needles Highway, Casino Drive to SR163 & Davis - Slurry | Kathy Kingston | in-house | 0% | | 08/12 | | | 0% | 04/13 | 1,150,000.00 | |
| TOTAL | | | | | | | | | | | | 1,506,000.00 | 0.00 |

Laughlin Roads II #R064NSB

ILC 08.12.10 #7

| | | | | | | | | | | | | | |
|--------------|----------|--|--------------|----------|------|-----------|------------|------------|----------|------|----------|---------------------|---------------------|
| 1 | 08.12.10 | Laughlin and Searchlight Slurry Seal 2010 | Tony Lonardo | in-house | 100% | 602138-10 | 12.14.10 | 01.06.11 | 02.15.11 | 100% | 11.10.11 | 1,150,799.71 | 1,014,677.07 |
| 2 | 07.14.11 | Laughlin: Needles UTACS | Tony Lonardo | in-house | 100% | 602327-11 | 06.22.11 | 07.28.11 | 09.12.11 | 100% | 11.21.11 | 644,700.29 | 609,968.23 |
| 3 | 07.12.12 | Laughlin: Bruce Woodbury / Cougar Left Turn Lane | Tony Lonardo | in-house | 100% | 602621-12 | 04/27/2012 | 05/23/2012 | 09/12 | 0% | 10/12 | 0.00 | 170,854.70 |
| TOTAL | | | | | | | | | | | | 1,795,500.00 | 1,795,500.00 |

REGIONAL TRANSPORTATION COMMISSION PROJECT STATUS REPORT

CLARK COUNTY PUBLIC WORKS

OUTLYING AREA PROJECTS

DATE PREPARED:
08/09/12

| <u>ATP</u> <u>DATE</u> | <u>IMPROVEMENTS:</u> | <u>PROJECT</u> <u>MANAGER</u> | <u>DESIGN</u> <u>CONTRACT/</u> <u>IN-HOUSE:</u> | <u>DESIGN</u> <u>PERCENT</u> <u>COMPLETE:</u> | <u>BID #:</u> | <u>ADV</u> <u>DATE:</u> | <u>OPEN</u> <u>DATE:</u> | <u>AWARD</u> <u>DATE:</u> | <u>Constr</u> <u>Percent</u> <u>Complete:</u> | <u>SUB</u> <u>COMP</u> <u>DATE:</u> | <u>EST</u> <u>COST</u> | <u>ACTUAL</u> <u>COST:</u> |
|---------------------------|----------------------|----------------------------------|---|---|---------------|----------------------------|-----------------------------|------------------------------|---|---|---------------------------|-------------------------------|
|---------------------------|----------------------|----------------------------------|---|---|---------------|----------------------------|-----------------------------|------------------------------|---|---|---------------------------|-------------------------------|

Outlying Area Roads #R067B10
ILC 03.11.10 #15

| | | | | | | | | | | | | | |
|--------------|----------|---------------------------------|---------------|----------|------|-----------|----------|----------|----------|------|-------------------|------------------|-----------|
| 1 | 03.11.10 | Outlying Areas Slurry Seal 2010 | Blair Lecker | in-house | 100% | 602169-10 | 01.11.11 | 01.27.11 | 03.31.11 | 100% | 09.27.11 | 100,000.00 | 99,910.44 |
| 2 | | Outlying Areas | Allen Pavelka | in-house | | | | | | | | 63,000.00 | |
| TOTAL | | | | | | | | | | | 163,000.00 | 99,910.44 | |

REGIONAL TRANSPORTATION COMMISSION PROJECT STATUS REPORT

CLARK COUNTY PUBLIC WORKS

Clark County Urban Maintenance #R135NSB

ILC 09.09.10 #6

DATE PREPARED:

08/09/12

| LATEST ATP DATE | IMPROVEMENTS: | PROJECT MANAGER | DESIGN CONTRACT/ IN-HOUSE: | DESIGN PERCENT COMPLETE: | BID #: | ADV DATE: | OPEN DATE: | AWARD DATE: | NTP DATE: | Constr Percent Complete: | SUB COMP DATE: | EST COST | ACTUAL COST: | |
|--------------------------------|----------------------|---|---|---|---------------|----------------------|-----------------------|------------------------|----------------------|---|-------------------------------|------------------------------------|-------------------------|--------------|
| 1 | 09.09.10 | Pulverize and Pave, Hawaiian Park | Bruce Torrey | in-house | 100% | 602120-10 | 11.22.10 | 12.09.10 | 01.18.11 | 04/25/2011 | 100% | 06/21/2011 | 1,058,000.00 | 1,057,066.11 |
| 2 | 10.14.10 | Mt Vista @ Duck Creek Bridge | Bruce Torrey | in-house | 100% | 602062-10 | 09/21/10 | 10/28/10 | 12.07.10 | 03/21/2011 | 100% | 02/29/2012 | 74,000.00 | |
| 3 | 05.19.10 | Wyoming Ave, Lamb Blvd to Nellis Blvd & North 5th St, Ann Rd to El Campo Grande Ave | Bruce Torrey | in-house | 100% | 602328-11 | 06.22.11 | 07.26.11 | 09.06.11 | 01/09/2012 | 99% | 04/14/2012 | 1,700,000.00 | |
| 4 | 05.19.10 | Maryland Parkway, Twain Avenue to Sahara Avenue: Mill and Overlay & Bus Stop Pads | Matt Burke | in-house | 100% | 602218-11 | 03.14.11 | 06.02.11 | 07.05.11 | 03/12/2012 | 99% | 06/12/2012 | 2,000,000.00 | |
| 5 | 05.19.10 | Tropicana and Windmill Mill and UTACS | Bruce Torrey | in-house | 100% | 602347-11 | 08.26.11 | 10.20.11 | 12.06.11 | 06/04/2012 | 0% | 12/12 | 2,600,000.00 | |
| 6 | 05.19.10 | Local Streets Slurry Seal | Kathy Kingston | in-house | 90% | | | | | | | no further funds for local streets | | |
| 7 | 05.19.10 | Paradise & Spring Valley Areas P&P | Kathy Kingston | in-house | 95% | 602486-11 | 02.03.12 | 05.17.12 | 06.19.12 | 08/12 | 0% | 01/13 | 2,300,000.00 | |
| 8 | 07.12.12 | Desert Inn, Eastern to Mojave | Joe Yatson | in-house | 0% | | 01/13 | 02/13 | 03/13 | 05/13 | 0% | 08/13 | 1,800,000.00 | |
| TOTAL | | | | | | | | | | | | 11,532,000.00 | 1,057,066.11 | |

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Arterial Reconstruction FY11

DESCRIPTION: Design and construct arterial roadway infrastructure improvements within the City of Las Vegas right-of-way. Projects to include and improve ADA accessibility, surface drainage, traffic capacity, traffic delineation and asphaltic pavement structure.

Inter-local Project No.: 135K-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | | | |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT:

CONTRACTOR:

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>See attached for list and progress</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> |

PROJECT MANAGER: Chris Finberg

CLV Project No: ARTRECON11

PHONE: 236-4759

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Bonneville/Clark Couplet

DESCRIPTION: Convert Bonneville Avenue to a one-way eastbound couplet, with Clark Avenue as a one-way westbound street. Phase I Main to LVBLVD and Phase II LVBLVD to Maryland Pkwy

Inter-local Project No.: 143 A Agreement #: 457 \$15,300,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|------------------|---------------|------------|
| Design: | Jun 2010 (Ph II) | 4Q/12 (Ph II) | 90 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Jun10 | |
| Construction: | 1Q/13 (Ph II) | | |

CONSULTANT: Kimley-Horn

CONTRACTOR: Tand

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Ph 1: 50% closeout; Phase II: 90% design; bid design sent to Purchasing & Contracts; NDOT reviewing processing memo

WORK TO BE COMPLETED DURING NEXT MONTH:

Ph II: Continue with design

PROJECT MANAGER: Mark Sorensen

CLV Project No: BONCLRKCPLT

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Casino Ctr/3rd Street Realignment

DESCRIPTION: Construct 4 lane roadway between Coolidge and Charleston

Inter-local Project No.: 093 C Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|---------------|------------|
| Design: | Aug 2005 | 25 Mar 2008 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | 28May08 | |
| Construction: | 21 Jul 2008 | 04 Mar 2010 | 100 |

CONSULTANT: Kimley Horn

CONTRACTOR: Southern Nevada Pavi

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>50% close-out complete</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out</p> |

PROJECT MANAGER: Mark Sorensen

CLV Project No: CASINO3RD

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Centennial/Sky Pointe at US95

DESCRIPTION: Design improvements for local access within the system interchange at US 95 and CC 215. Improvements include elevated ramps, sidewalks, L-curbs, paving, improved street lighting, drainage facilities, and traffic signal systems as warranted. The improve

Inter-local Project No.: 170A-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Jul 2010 | Mar 2012 | 15 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: HDR (contract admin. by NDOT)

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>10% pre-design</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Continue with design</p> |

PROJECT MANAGER: Greg McDermott

CLV Project No: CENSKYUS95

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Cliff Shadows Pkwy - Cheyenne to Lone Mountain

DESCRIPTION: Construct full street improvements on Cliff Shadows Pkwy from Cheyenne to Lone Mountain. Improvements to include pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signals.

Inter-local Project No.: 155A Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | | Sep 2009 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Apr2010 | |
| Construction: | Jul 2010 | Mar 2011 | 100 |

CONSULTANT: VTN

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Close-out complete

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CLIFFSHADOW

PHONE: 229-2324

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Decatur Blvd - Meadows to Sahara

DESCRIPTION: Widen Decatur Boulevard between Meadows and Sahara to 8 lanes with bus turn outs.

Inter-local Project No.: 007L Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Dec 2005 | 21 Jun 2012 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | 3Q/12 | 3Q/13 | 0 |

CONSULTANT: Carter Burgess

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Advertising; 40% bidding

WORK TO BE COMPLETED DURING NEXT MONTH:

Award Bid

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: DECATUR

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Downtown Pedestrian and Bicycle Improvements

DESCRIPTION: The Downtown Pedestrian and Bicycle Improvement project will provide new bicycle lanes, pedestrian improvements and enhancements within Downtown that lead into the newly constructed Bonneville Transportation Center.

Inter-local Project No.: 159D Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Apr 2011 | 3Q/12 | 70 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | 0 |

CONSULTANT: VTN Nevada

CONTRACTOR:

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>70% Design; RTC managing 1st & Garces; City managing 3rd & Bridger</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>RTC managing bidding and CM; RTC requesting interlocal with City</p> |

PROJECT MANAGER: Rosa Cortez

CLV Project No: DWNTWNPEDBK

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: FAST ITS Communication Infrastructure Project

DESCRIPTION: Provide fiber optics interconnect conduit and fiber optic cable along: Charleston- I215 to Nellis; Rancho- Rainbow to Sahara; Cheyenne: I215 to Decatur; Rainbow: Ann to Ranch; Ann-Centennial Center to Rainbow; Centennial Parkway- Tropical to Ann

Inter-local Project No.: 144 A Agreement #: 461 \$6,500,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|-----------------|---------------|------------|
| Design: | Ph II: Jul 2010 | 4Q/12 | 99 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Jun 2010 | |
| Construction: | 1Q/13 | 3Q/13 | |

CONSULTANT: Orth-Rodgers

CONTRACTOR: Las Vegas Electric

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Ph1A: 100% close-out; Ph II: 99% Design; revisions to include new equip/tech by FAST; submitting for NDOT permit time ext</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> |

PROJECT MANAGER: Mark Sorensen

CLV Project No: ITSFOINTRCON

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: FY 05 Bus Turnouts Charleston

DESCRIPTION: Construct bus turnouts on Charleston Blvd between Fremont St and Nellis Blvd.

Inter-local Project No.: 146 A2- Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|---------------|------------|
| Design: | Dec 2009 | 20 May 2010 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Jul2010 | |
| Construction: | 15 Feb 2011 | 31 Aug 2011 | 100 |

CONSULTANT: CH2MHill

CONTRACTOR: CG&B Enterprises

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

10% close-out

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: BUSTURNOUTS

PHONE: 229-6278

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: FY06 Bus Turnouts Decatur

DESCRIPTION: Provide bus turn-outs along East Charleston Boulevard where travel lanes are blocked when a bus is stopped to pick-up or drop-off riders.

Inter-local Project No.: 146B2-Q Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Oct 2010 | | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | Feb 2011 | 100 |

CONSULTANT: Carter Burgess

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Close-out complete

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: DECTRBUSTROT

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: FY11 Bus Turnouts

DESCRIPTION: Provide bus turn-outs at Pecos south of Bonanza, Rainbow south of Lake Mead and Decatur South of Vegas where travel lanes are blocked when a bus is stopped to pick-up or drop-off.

Inter-local Project No.: 146G-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | May 2011 | 06 Jun 2012 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Apr 2012 | |
| Construction: | 3Q/12 | 1Q/13 | |

CONSULTANT: CLV (in house)

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Bidding</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Bids to be opened 7/3/2012</p> |

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: FY11BSTRNOT

PHONE: 229-6278

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: FY12 Bus Turnout Lamb / Pecos

DESCRIPTION: Provide bus turn-outs along Pecos Road and Lamb Boulevard where travel lanes are blocked when a bus is stopped to pick-up or drop-off riders. Locations will be selected where the most benefit is obtained from the money spent.

Inter-local Project No.: 146C2 Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Feg 2007 | | 15 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | 0 |

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Design 15%

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: LAMPECBSTO

PHONE: 2296278

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Industrial Rd: Sahara Av to New York Av

DESCRIPTION: Widen Industrial Road from Sahara Av to New York Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 072 F Agreement #: 434 \$12,950,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | 6Aug03 | May 2012` | 30 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: G. C. Wallace

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Design on hold pending Project Neon

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Mark Sorensen

CLV Project No: INDUSAHWYO

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Jones Blvd: Elkhorn to Horse

DESCRIPTION: This project will construct full roadway improvements from Elkhorn to Horse. The project includes pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work

Inter-local Project No.: 33 M Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | 13May2006 | 16Jul2008 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Oct2008 | |
| Construction: | Dec2008 | Nov2009 | 100 |

CONSULTANT: Carter Burgess

CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Close-out complete

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Michael Studivant

CLV Project No: JONESELKHOR

PHONE: 229-6740

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Jones/Valley View Couplet

DESCRIPTION: A Construction Management at Risk (CMAR) project for a preferred couplet system on Valley View Boulevard between US 95 and Desert Inn Road and Jones Boulevard between US 95 to Sahara Avenue approximately 16,000 lf.

Inter-local Project No.: 033N-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|-------------------|------------|
| Design: | Jun 2010 | Jun 2011 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | IAR project deliv | |
| Construction: | 31 Oct 2011 | 1Q/13 | 40 |

CONSULTANT: Jacobs / GC Wallace

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

40% construction; preparing close-out docs for submittal to Jason Tyrell-NDOT

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Rosa Cortez

CLV Project No: JONVALYVWCUP

PHONE: 229-6264

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Kyle Canyon interchange at US 95

DESCRIPTION: Preliminary work for Construct interchange

Inter-local Project No.: 128 H Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Aug 2007 | Jan 2009 | 15 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | 0 |

CONSULTANT: G.C.Wallace

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Placed on Hold pending additional funding for design.

WORK TO BE COMPLETED DURING NEXT MONTH:

The City is working with the Kyle Canyon Gateway to secure additional funding to complete the design of the interchange.

PROJECT MANAGER: Mark Sorensen

CLV Project No: KYLECANYON

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Lamb Charleston Intersection Improvements

DESCRIPTION: Construct traffic capacity improvements at intersection of Charleston and Lamb.

Inter-local Project No.: 054 M Agreement #: 484 \$3,230,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Dec 2010 | Dec 2012 | 90 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | May 2012 | |
| Construction: | Mar 2013 | Dec 2013 | 0 |

CONSULTANT: Orth-Rodgers

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>90% design: consultant submitting legal desc to NVE for final ROW doc</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>continue with design</p> |

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CHASLAMBINTI

PHONE: 299-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Las Vegas/I-15 to Owens

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to add additional lanes to better accommodate vehicles, public transportation and pedestrians to enhance the Cultural Corridor and Scenic Byway.

Inter-local Project No.: 089F-SB Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Oct 2010 | Mar 2012 | 70 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | 0 |

CONSULTANT: Louis Berger

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>70% design; potholing completed</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>NVE to use pothole info to underground power poles</p> |

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: LVBLI15OWENS

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Main/Commerce Couplet

DESCRIPTION: Design street improvements for a one-way couplet system for Main Street and Commerce Street between Bonneville Avenue and Las Vegas Boulevard, and roadway improvements on Main Street between Bonneville Avenue and I-515, approximately 8,200 lf. Improve

Inter-local Project No.: 169A-S Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Oct 2010 | Mar 2012 | 30 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: CA Group

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>30% design: discussing project direction/phasing after 70% submittal; will move forward w/non-federal funds</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> |

PROJECT MANAGER: Chris Plutte

CLV Project No: MNCOMCUP

PHONE: 229-6736

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Main/US95 to Owens

DESCRIPTION: Design to widen street improvements along Main Street between US 95 and Owens Avenue, approximately 4,800 lf. Improvements include sidewalks, L-curbs, full-width paving, improved street lighting, drainage facilities, landscaping, and traffic signal syst

Inter-local Project No.: 169B-SB Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Oct 2010 | Mar 2013 | 70 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: Parsons

CONTRACTOR:

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>70% design</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>discuss putting on hold at 90% design</p> |

PROJECT MANAGER: Gina Venglass

CLV Project No: MNUS95OWENS

PHONE: 299-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Martin L. King Blvd: Palomino Ln to Carey Av

DESCRIPTION: This project will widen Martin L King Bl between Palomino Ln and Carey Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 021 D Agreement #: 475 \$2,825,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|---------------|------------|
| Design: | 2 Jul 2003 | 11 Jul 2007 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | 28Dec07 | |
| Construction: | 28 Feb 2008 | 21 Sep 2010 | 100 |

CONSULTANT: VTN

CONTRACTOR: Wells Cargo, Inc.

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>close out</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out</p> |

PROJECT MANAGER: Mark Sorensen

CLV Project No: MLKPALOCARY

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Martin L. King Blvd: Palomino Ln to Carey Av

DESCRIPTION: This project will widen Martin L King Bl between Palomino Ln and Carey Av to 6 lanes. The project will include full roadway improvements including pavement, storm drain, curb, gutter, sidewalk, street lights, striping and traffic signal work.

Inter-local Project No.: 021 D Agreement #: 435 \$1,100,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|---------------|------------|
| Design: | 2 Jul 2003 | 11 Jul 2007 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | 28Dec07 | |
| Construction: | 28 Feb 2008 | 21 Sep 2010 | 100 |

CONSULTANT: VTN

CONTRACTOR: Wells Cargo, Inc.

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>close out</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Close out</p> |

PROJECT MANAGER: Mark Sorensen

CLV Project No: MLKPALOCARY

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: MLK Wyoming / Symphony

DESCRIPTION: Provide a north-south connector between Industrial Road and Martin Luther King Boulevard

Inter-local Project No.: 021E Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | | | |
| ROW Clearance: | May 2006 | May 2016 | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: CLV (in house)

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>Produced first draft of interlocal for funding/maintenance with NDOT for Project Neon</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>ROW funds to be used for acquisitions on MLK/Industrial as part of Project Neon; Finalize interlocal agreement</p> |

PROJECT MANAGER: Greg McDermott

CLV Project No: MLKFLYOVR

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Mountain Edge Parkway EIS

DESCRIPTION: Alignment and right-of-way study for the Mountain Edge Parkway.

Inter-local Project No.: 124C Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Sep 2004 | Dec 2013 | 60 |
| ROW Clearance: | | | |
| Environmental Clearance: | Sep2004 | Dec 2013 | |
| Open Bids: | | | |
| Construction: | | | |

CONSULTANT: Parsons Brinkeroff

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>EIS 60% complete. Putting together a white paper to advance the ROW acquisition for the western segment of Sheep Mountain Parkway</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Meet with FHWA and BLM to determine if the West leg of Sheep Mtn. Pkwy can move forward without a record of decision.</p> |

PROJECT MANAGER: Randy Fultz

CLV Project No: US95MTNEDGE

PHONE: 229-2176

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Rancho/Decatur to Rainbow

DESCRIPTION: Complete preliminary design and Right of Way acquisition for Rancho Drive from US 95 to Ann Road. Phase I is US 95 to Decatur and Phase II is Decatur to Ann

Inter-local Project No.: 037B-Q1 Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Jul 2011 | 3Q/13 | 15 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | 4Q/13 | | |

CONSULTANT: PI Parsons, PII Stanley

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>25% design; 30% presentation mtg to discuss the entire corridor</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> |

PROJECT MANAGER: PI Chris Plutttte, PII Gina V

CLV Project No: RANCHDECRAIN

PHONE: 229-6736 229-679

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Soundwalls I-515

DESCRIPTION: Install soundwalls along I-515 from Las Vegas Blvd to Charleston Blvd. Project is being cost shared with NDOT.

Inter-local Project No.: 102E Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|-------------|---------------|------------|
| Design: | Sep 2004 | Aug 2005 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | 13Oct06 | |
| Construction: | 02 Nov 2005 | Jan 2007 | 100 |

CONSULTANT: GC Wallace

CONTRACTOR: Frehner Const

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Close out

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project

PROJECT MANAGER: Randy Fultz

CLV Project No: SNDWALLI-515

PHONE: 229-2176

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Stewart, Main / Maryland

DESCRIPTION: Complete street improvements along Stewart Avenue from Main Street to Maryland Parkway

Inter-local Project No.: 022D Agreement #:

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Apr 2007 | Jun 2010 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Aug 2010 | |
| Construction: | Sep 2010 | Jun 2011 | 100 |

CONSULTANT: Baughman & Turner

CONTRACTOR: Wells Cargo

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Close-out complete

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Lorrie Dunford

CLV Project No: STWTMNMRYLD

PHONE: 229-2178

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: Summerlin Parkway: CC-215 to US 95

DESCRIPTION: This project will be designed in two phases: US-95 to Rampart Boulevard and Rampart Boulevard to CC-215. The basic improvements will result in widening Summerlin Parkway to six lanes and a structural improvement to the existing pavement.

Inter-local Project No.: 92 C Agreement #: 470 \$13,200,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Jul 2006 | Mar 2012 | 50 |
| ROW Clearance: | | | |
| Environmental Clearance: | Jul 2006 | Mar 2012 | |
| Open Bids: | | | |
| Construction: | | | 0 |

CONSULTANT: G. C. Wallace

CONTRACTOR:

| |
|--|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>on hold</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>EA clearance; 30% design</p> |

PROJECT MANAGER: Mark Sorensen

CLV Project No: SUMPKWY21595

PHONE: 229-2203

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: US 95 / Horse Interchange

DESCRIPTION: This project will construct a full interchange at US 95 and Horse Drive.

Inter-local Project No.: 128 E Agreement #: 431 \$20,000,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | Sep 2003 | 30 Jul 2008 | 100 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | Sep2008 | |
| Construction: | Oct 2008 | Dec 2010 | 100 |

CONSULTANT: VTN Nevada

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Close-out complete

WORK TO BE COMPLETED DURING NEXT MONTH:

need to meet with CLV Traffic & RTC regarding possible follow-up project

PROJECT MANAGER: Mark Sorensen

CLV Project No: US95HORSEINT

PHONE: 229-2203

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 7/1/2012 TO: 7/31/2012

PROJECT: US 95/Grand Teton Overpass

DESCRIPTION: Construct US95 at Grand Teton Dr Overpass from Durango. The basic improvements will result in construction of an overpass at US 95 and Grand Teton. Improvements will include roadway improvements, drainage improvements, traffic signals, etc.

Inter-local Project No.: 128 D Agreement #: 430 \$15,000,000.00

| | Start Date | Complete Date | % Complete |
|--------------------------|------------|---------------|------------|
| Design: | 06 Aug 03 | May 2012 | 90 |
| ROW Clearance: | | | |
| Environmental Clearance: | | | |
| Open Bids: | | | |
| Construction: | | | 0 |

CONSULTANT: Poggemeyer Design Group

CONTRACTOR:

| |
|---|
| <p>DELAYS OR PROBLEM AREAS:</p> |
| <p>WORK COMPLETED DURING THE CURRENT MONTH:</p> <p>On Hold; Design shelved at 90%</p> |
| <p>WORK TO BE COMPLETED DURING NEXT MONTH:</p> <p>Pursuing Federal funding for construction costs</p> |

PROJECT MANAGER: Mark Sorensen

CLV Project No: US95GDTETON

PHONE: 229-2203

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 07/01/2012

TO: 07/31/2012

PROJECT: 20th Year Traffic Capacity and Safety Improvement Program

DESCRIPTION: Traffic capacity and safety enhancements at various locations.

PERCENT COMPLETE: see attached

ESTIMATED RTC COST: \$ 1,573,000

| SCHEDULE FOR COMPLETION (dates) | COMPLETE (X) |
|------------------------------------|-----------------|
| DESIGN | see attached |
| R/W CLEARANCE | |
| ENVIR CLEARANCE | |
| BIDS OPEN | |
| START CONSTRUCTION | |
| CONSTRUCTION COMPLETE | |

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

WORK TO BE COMPLETED DURING NEXT MONTH:

All projects are in the close-out process

PROJECT MANAGER: Mike Janssen, PE

PHONE #: 229-6327

RTC Agreement 05902 510 (March 8, 2007)
CLV Project

City of Las Vegas
20th Year
Traffic Capacity Improvement Projects

Construction for Intersection Improvements:

| | | |
|--|------------|---------------------------------|
| Sahara Avenue - Fort Apache: dual left turn lanes. | \$ 880,000 | CL 0% Const. Compl. Oct 08 |
| Rampart-Vegas Drive – dual left SB on Rampart Exclusive right turn NB | \$ 313,000 | CL 50% Const. Compl. May 09 |
| Sahara-Durango, dual left NB/SB and exclusive right NB. | \$ 150,000 | CL 100% Const. Compl. Apr 11 |

Engineering for Intersection Improvements:

| | | |
|--|--------------------|-------------------------------|
| Sahara Avenue - Fort Apache: dual left turn lanes. | \$ 230,000 | CL 0% Const. Compl. May 08 |
| Total | \$1,573,000 | |

D = In design
H = On hold
C = In construction
CL = In close-out
A = Complete and accepted

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 07/01/2012

TO: 07/31/2012

PROJECT: 21st Year Traffic Capacity and Safety Improvement Program/

DESCRIPTION: Traffic capacity and safety enhancements at various locations.

PERCENT COMPLETE: see attached

ESTIMATED RTC COST : \$ 1,573,000

| SCHEDULE FOR COMPLETION (dates) | COMPLETE (X) |
|------------------------------------|-----------------|
| DESIGN | see attachment |
| R/W CLEARANCE | |
| ENVIR CLEARANCE | |
| BIDS OPEN | |
| START CONSTRUCTION | |
| CONSTRUCTION COMPLETE | |

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

El Capitan Way/Horse Drive: Punch list completion required on 5/16/12

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Mike Janssen, PE

PHONE #: 229-6327

RTC Agreement 059P2 510 (July 12, 2007)
CLV Project

**City of Las Vegas
21th Year
Traffic Capacity Improvement Projects**

Construction for Intersection Improvements

| | | |
|--|--------------------|---------------------------------|
| Craig Road / Decatur Boulevard (Modify intersection to provide dual lefts Northbound/Southbound) | \$ 84,500 | C 100% Compl. May 08 |
| El Capitan Way / Horse Drive (To improve safety and capacity by modifying alignment of intersection with widening to provide South Bound left turn pocket) | \$ 52,500 | CL 0% Under Const. Oct 10 |
| Sahara Avenue / Durango Drive (To improve safety and capacity by modifying alignment of lanes to install dual lefts North Bound/South Bound and exclusive right North Bound along with additional median island modification and additions) | \$ 493,000 | CL 100% Const. Compl. Apr 11 |
| Vegas Drive / Rampart Boulevard (To improve safety and capacity by modifying alignment of lanes to install dual lefts South Bound and exclusive right North Bound) | \$ 307,000 | CL 50% Compl. May 09 |
| Oakey Boulevard, Rainbow Boulevard to Durango Drive (To improve safety and capacity by modifying alignment of lanes with a re-stripe of the corridor) | \$ 50,000 | CL 90% Compl. May 08 |
| Jones Boulevard / Azure Drive To improve safety and capacity of intersection by use of 3/4 traffic signal | \$ 75,000 | CL 50% Compl. May 09 |
| <u>Engineering for Intersection Improvements:</u> | | |
| To provide construction management support for the above projects | \$ 150,000 | |
| Rainbow Traffic Capacity – Westcliff to Sahara | <u>\$ 325,000</u> | D 50% Start Const. 2012 |
| TOTAL PROJECT COSTS | \$1,537,000 | |

D = In design
H = On hold
C = In construction
CL = In close-out
A = Complete and accepted

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 07/01/2012

TO: 07/31/2012

PROJECT: 22nd Year Traffic Capacity and Safety Improvement Program

DESCRIPTION: Traffic capacity and safety enhancements at various locations.

PERCENT COMPLETE: see attached

ESTIMATED RTC COST : \$ 1,481,000

| SCHEDULE FOR COMPLETION (dates) | COMPLETE (X) |
|------------------------------------|-----------------|
| DESIGN | see attachment |
| R/W CLEARANCE | |
| ENVIR CLEARANCE | |
| BIDS OPEN | |
| START CONSTRUCTION | |
| CONSTRUCTION COMPLETE | |

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Charleston Boulevard / Durango Drive and Charleston Boulevard / Rancho Drive:
CLV right-of-way making offers for TCE's on private parcels

El Capitan Way/Racel St: beginning close-out process

Valley View Corridor: CLV preparing close-out documents to submit to NDOT

Bonanza Road / Rancho Drive: 30% presentation meeting for the entire corridor

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Mike Janssen, PE

PHONE #: 229-6327

RTC Agreement 059Q2 584 (7/10/2008)
CLV Project

City of Las Vegas
22nd Year
Traffic Capacity Improvement Projects

Construction for Intersection Improvements

| | | |
|---|-----------------|---------------------------------|
| Charleston Boulevard / Durango Drive (Modify lanes to improve safety) | \$ 150,000 | D 99% Const. Start 2012 |
| Charleston Boulevard / Rancho Drive (Modify lanes to improve safety) | \$ 150,000 | D 99% Const. Start 2012 |
| Rainbow Boulevard / Craig Road (Modify lanes to improve safety) | \$ 35,000 | C 100% Const. Compl. Feb 11 |
| Charleston Boulevard / Maryland Parkway (Modify lanes to improve safety) | \$ 35,000 | A |
| El Capitan / Racel Street (Modify lanes to improve safety) | \$ 220,000 | CL 0% Const. Compl. Mar 12 |
| Craig Road / Decatur Boulevard (Modify lanes to improve safety) | \$ 90,000 | C 100% Const. Compl. Oct 09 |
| Valley View Corridor – US 95 to Desert Inn Road (Modify lanes to improve safety) | \$ 300,000 | C 40% Const. Start Oct 11 |
| Bonanza Road / Rancho Drive (Modify lanes to improve safety) | \$ 205,000 | D 25% Design Start Nov 11 |
| Rampart Boulevard / Hillpointe Road (Modify lanes to improve safety) | \$ 296,000 | CL 100% Const. Compl. Jun 11 |
| TOTAL PROJECT COSTS | \$1,481,000 | |

D = In design
H = On hold
C = In construction
CL = In close-out
A = Complete and accepted

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/12

REVIEW PERIOD FROM: 07/01/2012

TO: 07/31/2012

PROJECT: Arterial ITS Interconnect Conduit Project – Fiscal Year 2005

DESCRIPTION: This interlocal funding agreement applies to improvements associated with the 2005 Annual Restoration and Preservation Projects. The improvements include underground traffic conduit, pull boxes and cable as needed to support the ITS network to avoid future cuts in the new pavement surfaces. See attached listing for locations.

PERCENT COMPLETE: see below % **ESTIMATED RTC COST :** \$ 963,000

| SCHEDULE FOR COMPLETION (dates) | COMPLETE (X) |
|------------------------------------|-----------------|
| DESIGN | see below |
| R/W CLEARANCE | |
| ENVIR CLEARANCE | |
| BIDS OPEN | |
| START CONSTRUCTION | |
| CONSTRUCTION COMPLETE | |

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

See attachment

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Greg McDermott, PE

PHONE #: 229-2143

RTC Agreement 144 B 472 (6/10/04)
CLV Project

**Arterial ITS Interconnect Conduit Project
Fiscal Year 2005**

| | Location / Limits | Project Type | Estimated Cost | |
|--|--|------------------------------|-----------------------|--------|
| | Vegas: Decatur to Rancho | Install Interconnect Conduit | 419,000 | D 100% |
| | Desert Inn Rd (N ½): Fort Apache to Durango | Install Interconnect Conduit | 133,000 | A |
| | Sahara: Hualapai to 600 feet west of Fort Apache | Install Interconnect Conduit | 120,000 | A |
| | Rancho: Sahara to Charleston | Install Interconnect Conduit | 133,000 | A |
| | Washington Av: Rancho Dr to Martin L. King Blvd | Install Interconnect Conduit | 135,000 | A |
| | | Total: | 963,000 | |

S = scoping work
D = In design
H = On hold
C = In construction
A = Complete and accepted

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/12

REVIEW PERIOD FROM: 07/01/2012

TO: 07/31/2012

PROJECT: Arterial Restoration and Preservation Projects – FY 06

DESCRIPTION: This interlocal funding agreement applies to work to be done to prolong the life of existing arterial roadways. Roadway sections will be repaired and resurfaced. Pavement sections that are beyond repair will be removed and replaced. See attached listing for locations.

PERCENT COMPLETE: see below % ESTIMATED RTC COST : \$ 4,193,000

SCHEDULE FOR COMPLETION
(dates)

COMPLETE
(X)

DESIGN see below
R/W CLEARANCE
ENVIR CLEARANCE
BIDS OPEN
START CONSTRUCTION
CONSTRUCTION COMPLETE

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Work is complete, pending close out of arterial assessment study.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out consultant contract

PROJECT MANAGER: Greg McDermott, PE

PHONE #: 229-2143

RTC Agreement 135 E 515 (8/11/2005)
CLV Project

**2006 Annual Arterial Restoration and
Preservation Projects**

| | Location / Limits | Project Type | A | B | C | D | E | F | G | Estimate | Status |
|--|-----------------------------------|-----------------------------|----------|----------|----------|----------|----------|----------|----------|-----------------|---------------|
| | Pecos: Charleston to Owens | Thin overlay light repairs | X | X | | | | X | | 781,000 | A |
| | St Louis: Maryland to Boulder Hwy | Thin overlay light repairs | X | X | | | | X | | 448,000 | A |
| | Washington: Rancho to MLK | Thin overlay medium repairs | X | X | X | X | X | X | | 345,000 | A |
| | Meadows: Decatur to Valley View | Thin overlay medium repairs | X | X | X | X | X | X | | 191,000 | A |
| | | | | | | | | | | | |
| | Total: | | | | | | | | | 1,765,000 | |

A = Asphalt Patch;

B = Concrete Repairs;

C = ADA compliance;

D = Pavement / Base Replacement;

E = Inter-connect cable/conduit (as needed)

F = Thin Overlay.

G= Structural Overlay

Note: 1. Intersection at Lamb will include pavement replacement along Lamb

S = scoping work

D = In design

H = On hold

C = In construction

A = Complete and accepted

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Las Vegas

DATE PREPARED: 8/1/2012

REVIEW PERIOD FROM: 07/01/2012

TO: 07/31/2012

PROJECT: Arterial Restoration and Preservation Projects – FY 08

DESCRIPTION: This interlocal funding agreement applies to work to be done to prolong the life of existing arterial roadways. Roadway sections will be repaired and resurfaced. Pavement sections that are beyond repair will be removed and replaced. See attached listing for locations.

PERCENT COMPLETE: see below % **ESTIMATED RTC COST :** \$ 5,666,186

| SCHEDULE FOR COMPLETION (dates) | COMPLETE (X) |
|------------------------------------|-----------------|
| DESIGN | see below |
| R/W CLEARANCE | |
| ENVIR CLEARANCE | |
| BIDS OPEN | |
| START CONSTRUCTION | |
| CONSTRUCTION COMPLETE | |

CONSULTANT/PROJECT MANAGER:

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

See attachment

WORK TO BE COMPLETED DURING NEXT MONTH:

PROJECT MANAGER: Greg McDermott, PE

PHONE #: 229-2143

RTC Agreement 135 H 573 (9/13/08)

CLV Project

2008 Annual Arterial Restoration and Preservation Projects

Type of Work

| Location / Limits | Project Type | Type of Work | | | | | | | | | | | | Estimated Costs | Status | Note |
|---|-----------------------------|--------------|---|---|---|---|---|---|---|---|---|---|--|-----------------|--------|------|
| | | A | B | C | D | E | F | G | H | I | J | | | | | |
| Alexander Rd-Cimarron to US95 | Thin overlay, light repairs | | | | | | | | | | | | | \$ 37,400 | A | |
| Durango Dr-Cheyenne to Alexander | Thin overlay, light repairs | | | | | | | | | | | | | \$ 43,200 | A | |
| Hills Center - Village Ctr to Lake Mead | Thin overlay, light repairs | | | | | | | | | | | | | \$ 40,600 | A | |
| Village Center - Golf Ctr to Golf Ctr | Thin overlay, light repairs | | | | | | | | | | | | | \$ 34,200 | A | |
| Bonanza Rd - Las Vegas Blvd to Nellis | Thin overlay, light repairs | | | | | | | | | | | | | \$ 1,585,000 | A | |
| Maryland Pkwy-Stewart to Sahara | Thin overlay, light repairs | | | | | | | | | | | | | \$ 682,000 | A | |
| Rainbow Blvd, Gowan Rd to Red Coach Ave | Thin overlay, light repairs | | | | | | | | X | | X | X | | \$ 10,000 | A | |
| Ann - US95 to Durango | Thin overlay, light repairs | | | | | | | | X | | X | X | | \$ 702,800 | A | |
| Torrey Pines - Cheyenne to Washington | Thin overlay, light repairs | | | | | | | | X | | X | X | | \$ 702,800 | A | |
| Decatur Blvd - Lake Mead to Rancho | Thin overlay, light repairs | | | | | | | | X | | X | | | \$ 45,000 | D 90% | |
| Rampart Blvd - Lake Mead to Summerlin | Thin overlay, light repairs | | | | | | | | X | | X | | | \$ 45,000 | D 90% | |
| Buffalo Dr - Lake Mead to Charleston | Thin overlay, light repairs | | | | | | | | X | | X | | | \$ 50,000 | D 90% | |
| Lake Mead Blvd - Jones to Hills Center | Thin overlay, light repairs | | | | | | | | X | | X | | | \$ 80,000 | D 90% | |

Total City of Las Vegas Formula Funds: \$ 4,058,000.00

Status

A = Crack Seal
 B = Asphalt Patch
 C = Concrete Repairs
 D = ADA compliance
 E = Pavement/Base Replacement

F = Inter-connect cable/conduit (as needed)
 G = Thin overlay
 H = Structural overlay
 I = Engineering Design
 J = Construction management and Contingency

S = scoping work
 D = In design
 H = On hold
 C = In construction
 A = Complete & accepted

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: 20 th Year Traffic Capacity and Safety Program | | | |
| PROJECT DESCRIPTION: The work generally involves construction of median island curb, striping and installing P30 pullboxes, intercepting and extending conduits from old pullboxes for roadway segments along Decatur Boulevard to Craig Road; dual left turn lanes for the north and south legs of Decatur Boulevard at Craig Road; installation of a new traffic signal at the intersection of Losee Road and Colton Avenue within the vicinity of the City of North Las Vegas. | | | |
| PROJECT NO: 10218 RTC No. 05903 | | | |
| SID NUMBER: | | BID # 1312 | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$463,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 10/2007 | 01/2008 | 100 |
| ROW CLEARANCE | 10/2007 | 04/2008 | 100 |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | 05/22/2008 | 05/22/2008 | 100 |
| CONSTRUCTION | 04/13/2009 | 05/22/2009 | 100 |
| ACCEPTANCE | 09/2009 | 12/02/2010 | 100 |
| CONSULTANT/PROJECT MANAGER: Jeff Herb, P.E. | | | |
| CONTRACTOR: Southwest Iron, LLC | | | |
| COMMENTS: | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: | | | |
| WORK TO BE COMPLETED NEXT MONTH: This project is complete. | | | |
| PROJECT MANAGER: Randy DeVaul, P.E. | | PHONE NUMBER: (702)633-1224 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|-----------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: Allen Lane – Lone Mt. Road to Ann Road | | | |
| PROJECT DESCRIPTION: This project consists of design, right-of-way acquisition, and construction of four travel lanes with traffic control devices and localized drainage improvements. Additional improvements include emergency breakdown lanes, curb and gutter, sidewalks, and streetlights. Allen Lane is shown as a minor arterial on the Master Plan of Streets and Highways. Development proposals have been approved on the Allen Lane alignment just south of the Northern Beltway. This project would provide the north-south continuity required to serve the area. | | | |
| PROJECT NO: 10264 RTC No. 160A | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$1.3 Million | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | November 2008 | February 2013 | 70% |
| ROW CLEARANCE | | | |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | | | |
| CONSTRUCTION | | | |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: City of North Las Vegas | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: Due to the City's reduction in force, the PW Deputy Director will assign a new PM to this project shortly. | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Compiling 70% design comments. Incorporating 70% design review comments into 90% design plans and specifications. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Potholing of underground utility lines. Continue work on 90% design plans. | | | |
| PROJECT MANAGER: Randall DeVaul, P.E. | | PHONE NUMBER: 702-633-2806 | |

Regional Transportation Commission Project Status Report

| ENTITY: City of North Las Vegas | | DATE PREPARED: 7/2/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|------------------------------------|--------------|-------------------------|------------|----------|--------------|---------------|------------|-----------|----|----------------------|-----|-----|---|--------------------------------|-----|-----|---|------------------|-----|-----|---|---------------------|-----|-----|---|-------------------|-----|-----|---|
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT: Ann, Camino Al Norte to Lamb | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESCRIPTION: Through the use of Senate Bill 5 funds, this project will provide arterial roadway improvements on Ann Road and Tropical Parkway including reconstruction and full design plans for future width improvements up to a 100-foot right-of-way width. The design will identify plant mix bituminous pavement providing four to six travel lanes, raised median islands, curb and gutter, sidewalk, driveways, bus turnouts, streetlights, storm drain and flood control facility improvements, relocation of utilities, extension of water and sewer lines/laterals, fire hydrants, signage and striping, FAST conduit and pull boxes, transitions at intersecting streets, emergency lanes, new traffic signals, traffic signal modifications, and other necessary appurtenances to make a complete and serviceable roadway. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT NO: 10338/RTC No. 107C-SB5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SID NUMBER: N/A | | BID # TBD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$1,250,000.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 35%;">SCHEDULE FOR COMPLETION</th> <th style="width: 20%;">START DATE</th> <th style="width: 20%;">END DATE</th> <th style="width: 25%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td>10/19/2010</td> <td>8/30/2012</td> <td>92</td> </tr> <tr> <td>ROW CLEARANCE</td> <td>TBD</td> <td>TBD</td> <td>0</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td>TBD</td> <td>TBD</td> <td>0</td> </tr> <tr> <td>OPEN BIDS</td> <td>TBD</td> <td>TBD</td> <td>0</td> </tr> <tr> <td>CONSTRUCTION</td> <td>TBD</td> <td>TBD</td> <td>0</td> </tr> <tr> <td>ACCEPTANCE</td> <td>TBD</td> <td>TBD</td> <td>0</td> </tr> </tbody> </table> | | | | SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) | DESIGN | 10/19/2010 | 8/30/2012 | 92 | ROW CLEARANCE | TBD | TBD | 0 | ENVIRONMENTAL CLEARANCE | TBD | TBD | 0 | OPEN BIDS | TBD | TBD | 0 | CONSTRUCTION | TBD | TBD | 0 | ACCEPTANCE | TBD | TBD | 0 |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DESIGN | 10/19/2010 | 8/30/2012 | 92 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ROW CLEARANCE | TBD | TBD | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ENVIRONMENTAL CLEARANCE | TBD | TBD | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| OPEN BIDS | TBD | TBD | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION | TBD | TBD | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACCEPTANCE | TBD | TBD | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSULTANT/PROJECT MANAGER: C-A Group/Chad Anson, PE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR: TBD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| COMMENTS: In consideration that the construction funding may not be received this calendar year (FY 12), and the distinct possibility of securing Regional Flood Control District (RFCD) funds, two (2) improvement packages will be presented; one showing the SB5 segment extending from Camino Al Norte to Lamb Boulevard and the improvements associated with Ann Road Channel East. For the Ann Road Channel East improvement package, the base work includes the RFCD funded system and an additive alternate that will include roadway improvements from Commerce to Lawrence along Ann Road and along N. 5 th Street from Ann to El Campo Grande that will provide 2-lanes in each direction. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DELAYS: R/W acquisition of the property at the S/E corner of Ann/Bruce. Said property has been foreclosed upon. RFCD facility can not move forward without R/W acquired. However, SB5 segment is limited to design, as such the delay is limited to the flood control project. Coordination with Clark County on requirements is ongoing. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WORK COMPLETED THIS MONTH: Received comments from City departments. Consultant has been addressing comments. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WORK TO BE COMPLETED NEXT MONTH: Secure comments from impacted and affected agencies. Upon receipt, the planning document shall be finalized and placed on the shelf until such time as construction funding becomes available. The planning project shall not secure any R/W needed at this time. Acquisitions will commence upon securing construction funds. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT MANAGER: Allan Fajardo, P.E, PTOE, MBA | | PHONE NUMBER: (702)633-2044 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|---------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: Bus Turnouts FY12 (SB137) | | | |
| PROJECT DESCRIPTION: This project includes the design and construction of a bus turnout in a location to be determined to comply with Senate Bill 137. | | | |
| PROJECT NO: 10363 RTC No. 146H-SB5 | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$559,000.00 | |
| SCHEDULE FOR COMPLETION | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 3/1/2012 | 3/30/2013 | 0% |
| ROW CLEARANCE | 3/1/2012 | 8/30/2012 | 50% |
| ENVIRONMENTAL CLEARANCE | N/A | N/A | NA |
| OPEN BIDS | 6/1/2013 | | |
| CONSTRUCTION | 10/1/2013 | 6/30/2014 | |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: City of North Las Vegas | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: One Northbound bus turnout to be located at northeast corner of Cheyenne and Simmons One westbound bus turnout to be located at northwest corner of Lake Mead and N. 5 th Street One eastbound bus turnout to be located at southeast corner of Lake Mead and N. 5 th Street | | | |
| DELAYS: Attorney review for agenda item for City Council approval. Parcel map preparation needs to be completed and submitted for recordation concurrently with escrow. | | | |
| WORK COMPLETED THIS MONTH: Purchase and Sale Agreement has been signed by property owner. Request for parcel map preparation from Survey. Approval from RTC received for administrative settlement amount. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Schedule Purchase and Sale Agreement for City Council approval. Finalize parcel map processing. Begin design survey. | | | |
| PROJECT MANAGER: Randy DeVaul, P.E. | | PHONE NUMBER: 633-2806 | |

Regional Transportation Commission Project Status Report

| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|------------------------------------|--------------|-------------------------|------------|----------|--------------|--------|-----------|---------|-----|---------------|--|--|--|-------------------------|--|--|--|-----------|--|--|--|--------------|--|--|--|------------|--|--|--|
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT: Centennial, Camino Eldorado to Lamb | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT DESCRIPTION: This 4.5± mile project consists of the design of four travel lanes with traffic control devices and localized drainage improvements. Additional improvements include emergency breakdown lanes, curb and gutter, sidewalks, and streetlights. This street is identified as an arterial on the Master Plan of Streets and Highways. This segment was identified in the I-15 Northeast Corridor Study and will provide access to a developing area of the City. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT NO: 10329 – RTC No. 170B-SB5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SID NUMBER: | | BID # TBD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$1,447,290.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 33%;">SCHEDULE FOR COMPLETION</th> <th style="width: 17%;">START DATE</th> <th style="width: 17%;">END DATE</th> <th style="width: 33%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td style="text-align: center;">10/7/2010</td> <td style="text-align: center;">12/2012</td> <td style="text-align: center;">70%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td></td> <td></td> <td></td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td></td> <td></td> <td></td> </tr> <tr> <td>OPEN BIDS</td> <td></td> <td></td> <td></td> </tr> <tr> <td>CONSTRUCTION</td> <td></td> <td></td> <td></td> </tr> <tr> <td>ACCEPTANCE</td> <td></td> <td></td> <td></td> </tr> </tbody> </table> | | | | SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) | DESIGN | 10/7/2010 | 12/2012 | 70% | ROW CLEARANCE | | | | ENVIRONMENTAL CLEARANCE | | | | OPEN BIDS | | | | CONSTRUCTION | | | | ACCEPTANCE | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DESIGN | 10/7/2010 | 12/2012 | 70% | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ROW CLEARANCE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ENVIRONMENTAL CLEARANCE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| OPEN BIDS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ACCEPTANCE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSULTANT/PROJECT MANAGER: G.C. Wallace/Scott Plummer | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONTRACTOR: TBD | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| COMMENTS: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| DELAYS: | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WORK COMPLETED THIS MONTH: Review of the 70% design submittal completed by several City Departments. Additional comments from utilities and traffic anticipated to be returned to the consultant in August. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| WORK TO BE COMPLETED NEXT MONTH: Consultant to address comments and incorporate additional comments into the progress drawings and specifications. Work to continue on the 90% submittal. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| PROJECT MANAGER: Tom Brady, P.E. | | PHONE NUMBER: (702)633-2806 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: Commerce, Cheyenne to Colton | | | |
| PROJECT DESCRIPTION: This project consists of the design of six travel lanes with traffic control devices and localized drainage improvements. Additional improvements include emergency breakdown lanes, curb and gutter, sidewalks, and streetlights. This street is identified as an arterial on the Master Plan of Streets and Highways. This segment was identified in the I-15 Northeast Corridor Study and will provide new north-south access corridor. | | | |
| PROJECT NO: 10293 / RTC No. 163A | | | |
| SID NUMBER: | | BID # TBD | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$175,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | October 2010 | April 2013 | 17% |
| ROW CLEARANCE | | | |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | | | |
| CONSTRUCTION | | | |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: City of North Las Vegas | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: As of July 23, 2012, a new Project Manager, Robert Huggins, has been assigned to this project. | | | |
| DELAYS: No funding for both ROW acquisition and construction. Delay in project design due to layoffs and reassignments at the City of North Las Vegas. | | | |
| WORK COMPLETED THIS MONTH: None. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Review and organization of project by the new Project Manager. | | | |
| PROJECT MANAGER: Robert Huggins, P.E., LEED AP | | PHONE NUMBER: (702)633-2003 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/01/12 | |
| REVIEW PERIOD FOR: 7/1/12– 7/31/12 | | | |
| PROJECT: Lone Mountain, Losee to Commerce | | | |
| PROJECT DESCRIPTION: Improvements to Lone Mountain Road to include four travel lanes with traffic control devices, localized drainage improvements, emergency breakdown lanes, curb and gutter, sidewalks, streetlights, pavement markings and striping, and other appurtenances. | | | |
| PROJECT NO: 10327 – RTC No. 165A | | | |
| SID NUMBER: | | BID # TBD | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$150,000.00 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 11-2010 | TBD | 15% |
| ROW CLEARANCE | 11-2010 | | 10% |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | | | |
| CONSTRUCTION | | | |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: TBD | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: | | | |
| DELAYS: This project has been placed on hold. | | | |
| WORK COMPLETED THIS MONTH: | | | |
| WORK TO BE COMPLETED NEXT MONTH: | | | |
| PROJECT MANAGER: Randall DeVaul, P.E. | | PHONE NUMBER: (702)633-2806 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: Losee, Craig to CC-215 | | | |
| PROJECT DESCRIPTION: This project is a planning study in which will consist of six travel lanes with traffic control devices, curb and gutter, sidewalks, streetlights and localized drainage improvements between Craig Road and the Northern Beltway. | | | |
| PROJECT NO: 10335 RTC No. 035E-SB5 | | | |
| SID NUMBER: N/A | | BID # | |
| FUNDING SOURCE: RTC – SB5 | | TOTAL COST: 462,000 | |
| SCHEDULE FOR COMPLETION | | | |
| | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 09/23/10 | 9/30/12 | 95 |
| ROW CLEARANCE | | | |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | | | |
| CONSTRUCTION | | | |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: Atkins/Theresa Gaisser | | | |
| CONTRACTOR: | | | |
| COMMENTS: | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Plan review ongoing. Coordinated with dry utilities on anticipated requirements. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Complete review of pre-final plans by utilities and traffic and return them to consultant. Consultant to address final comments and prepare final plans. | | | |
| PROJECT MANAGER: Tom Brady, P.E. | | PHONE NUMBER: (702)633-1227 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|-----------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: North 5 th Street, Phase IB (Owens Avenue to Lake Mead Boulevard) | | | |
| PROJECT DESCRIPTION: The design, acquisition of ROW, and construction of improvements from Owens Avenue to Lake Mead Boulevard, which includes 6 travel lanes and dedicated transits lanes; landscaped multi-use trails and raised median areas; curb and gutter, streetlights; traffic interconnect conduit and fiber optics; traffic signals and modifications; and appurtenances. Phase IB of this project includes construction improvements from Lake Mead Boulevard to Carey Avenue only. | | | |
| PROJECT NO: 10179B / RTC No. 149B, 149B Q10 | | | |
| SID NUMBER: | | BID # 1352 | |
| FUNDING SOURCE: RTC Q10 & MVFT | | TOTAL COST: \$8,589,000 | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 4/2006 | 8/2008 | 100 |
| ROW CLEARANCE | May 2011 | | 100 |
| ENVIRONMENTAL CLEARANCE | TBD | | |
| OPEN BIDS | 10/2008 | 12/2008 | 100 |
| CONSTRUCTION | 01/04/10 | 3/12/2012 | 100 |
| ACCEPTANCE | | | |
| | | | |
| CONSULTANT/PROJECT MANAGER: The Louis Berger Group, Roger Patton, P.E. | | | |
| CONTRACTOR: Tand Incorporated | | | |
| COMMENTS: CCA #2 has been issued that will install decorative monument sign, directional pillars, sidewalk, and landscaping treatments within the faux traffic circle and along the east side of Las Vegas Boulevard from Owens to Tonopah. Notice-to-proceed issued with an effective date of October 11, 2011 with a 120-day construction period. Additional work related to the added lettering to the directional pillars prompted extending the completion date to March 6, 2012. | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Notice of Completion was approved by City Council on March 20, 2012 and filed with the County Clerk. | | | |
| WORK TO BE COMPLETED NEXT MONTH: The project is complete. As-built mark-ups submitted to the designer to complete preparation of record drawings. | | | |
| PROJECT MANAGER: Allan Fajardo, PE, PTOE, MBA | | PHONE NUMBER: 702-633-2044 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 7/31/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: North 5 th Street, Carey to Losee (Phase 1C) | | | |
| PROJECT DESCRIPTION: This segment of the limited access 150-foot super arterial will construct at an above grade crossing over Interstate I-15 extending from Carey Avenue to just north of the Union Pacific Railroad. The haunched girder bridge type shall include 3-lanes of travel in each direction with a dedicated transit lane along with pedestrian access on the east half of the bridge section. | | | |
| PROJECT NO: 10179C / RTC No. 149D-SB5 | | | |
| SID NUMBER: N/A | | BID # 1381 | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$30,000,000 | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | April of 2006 | October 2010 | 100 |
| ROW CLEARANCE | January 2008 | December 2010 | 100 |
| ENVIRONMENTAL CLEARANCE | June 2008 | December 2010 | 100 |
| OPEN BIDS | October 2010 | February 2011 | 100 |
| CONSTRUCTION | June 2011 | April 2013 | 416 of 700 59.4% |
| ACCEPTANCE | January 2008 | | |
| | | | |
| CONSULTANT/PROJECT MANAGER: Louis Berger Group/Roger Patton, PE | | | |
| CONTRACTOR: Target Construction, Inc. | | | |
| COMMENTS: Project is slightly ahead of schedule, but critical path is still through structural steel delivery/erection. Girder 5/E span 2 was set Tuesday 7/31. | | | |
| DELAYS: We are experiencing no delays. | | | |
| WORK COMPLETED THIS MONTH: A2 backfill complete in front, and began in back. Pier 3 backfill began. 4 Girders sit on P3. P1 cap has all 11 girders sitting on it. Structural Steel continued M-TH nights. Many overhang jacks are erected in span 1. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Structural Steel will continue with all decking operations to follow. Backfill of A1 and A2 will continue. | | | |
| * The above summarized Work To Be Completed is based on information provided by Harris & Associates. | | | |
| PROJECT MANAGER: Dale Daffern, P.E. | | PHONE NUMBER: (702)633-1325 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: North 5 th Street, Losee to Cheyenne | | | |
| PROJECT DESCRIPTION: Acquisition of right-of-way includes the segment from Losee Road to Cheyenne Avenue. | | | |
| PROJECT NO: 10179D RTC No. 149E-SB5 | | | |
| SID NUMBER: N/A | | BID # N/A | |
| FUNDING SOURCE: RTC | | TOTAL COST: TBD | |
| SCHEDULE FOR COMPLETION | | | |
| DESIGN | START DATE | END DATE | COMPLETE (%) |
| ROW CLEARANCE | TBD | | |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | | | |
| CONSTRUCTION | | | |
| ACCEPTANCE | | | |
| CONSULTANT/PROJECT MANAGER: Lorena Candelario, SR/WA, Manager of Real Property Services | | | |
| CONTRACTOR: | | | |
| COMMENTS: The work will include securing the right-of-way and/or providing relocation assistance to any eligible displaced business tenants. Stewardship Agreement with NDOT was approved by City Council on August 17, 2011. | | | |
| DELAYS: Coordination with NDOT for approval of appraisals as well as other ROW activities will be sluggish due to staff location in Carson City. Once appraisals and review appraisals are completed, copies will need to be sent to NDOT for approval and setting of just compensation. City legal review times will also be a slowing factor in processing agreements. | | | |
| WORK COMPLETED THIS MONTH: Appraiser has been selected and completion of appraisal reports in progress. RFPs sent out for appraisal review work; bids have been received. Business relocation activities for the Gibson property are underway; FF&E appraisal review in progress. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Acquisition - finalize contract for appraisal review services and send out Notice to Proceed. Business Relocations – Submit completed FF&E appraisal report and FF&E appraisal review report to NDOT for approval. Continue to oversee relocation activities for Gibson property business tenants and resolve any issues for claims, etc. | | | |
| PROJECT MANAGER: Lorena Candelario | | PHONE NUMBER: (702)633-1232 | |

Regional Transportation Commission Project Status Report

| | | | |
|---|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/01/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: Simmons, Carey to Lone Mountain | | | |
| PROJECT DESCRIPTION: The project consists of approximately 3 miles of street improvements for Simmons Street between Carey Avenue and Lone Mountain Road. Simmons Street will be constructed as a 100-ft ROW arterial with full offsite improvements consisting of 6 travel lanes, a median island, "L" type curb and gutter, 5-ft sidewalk, and street lights on both sides of the street. Additional improvements include traffic signals, fiber optic conduit, fire hydrants, utility relocations, and 100-year drainage facilities. | | | |
| PROJECT NO: 10169 – RTC No. 148A | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC, CCRFCD | | TOTAL COST: 10,000,000 | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | March 2006 | June 2011 | 100% |
| ROW CLEARANCE | August 2008 | March 2011 | 100% |
| ENVIRONMENTAL CLEARANCE | March 2006 | August 2007 | 100% |
| OPEN BIDS | August 2011 | September 2011 | 100% |
| CONSTRUCTION | November 2011 | November 2012 | 50% |
| ACCEPTANCE | | | |
| | | | |
| CONSULTANT/PROJECT MANAGER: VTN Nevada – Jim Thomas | | | |
| CONTRACTOR: Western States Contracting | | | |
| COMMENTS: Due to funding constraints, the Simmons Street Improvement Project from Carey Avenue to Lone Mountain Road has been partitioned into three (3) separate and independent construction activities. The first segment is Simmons Street Drainage Improvement - Gowan Outfall (Phase 1) which is complete. The second segment is Simmons Street Improvement Project - Phase 2 (Phase 2) which includes four travel lanes along Simmons Street from Carey to Cheyenne. The last segment is Simmons Street Improvement Project – Phase 3 (Phase 3) which is along Simmons Street from Cheyenne Avenue to Lone Mountain Road. | | | |
| DELAYS: | | | |
| WORK COMPLETED THIS MONTH: Continue with storm drain installation including inlet structure on airport property. Continuing with SNWA vault adjustments and installed top lift of AC on west side of Simmons from Carey to Citizen. Installed decomposed granite at median islands between Cheyenne and Brooks. | | | |
| WORK TO BE COMPLETED NEXT MONTH: Rotomill existing asphalt east side of Simmons from Cheyenne to Brooks. Utility relocation for Centurylink north of Citizen. | | | |
| PROJECT MANAGER: Joemel Llamado, P.E. | | PHONE NUMBER: (702)633-1230 | |

Regional Transportation Commission Project Status Report

| | | | |
|--|-------------------|------------------------------------|---------------------|
| ENTITY: City of North Las Vegas | | DATE PREPARED: 8/1/12 | |
| REVIEW PERIOD FOR: 7/1/12 – 7/31/12 | | | |
| PROJECT: Simmons, Cheyenne to Lone Mountain | | | |
| PROJECT DESCRIPTION: The project consists of a planning study for an approximately 2 miles of full street improvements for Simmons Street between Cheyenne Avenue and Lone Mountain Road. Subject to the availability of future funding, Simmons Street will be constructed as a 100-ft ROW arterial with full offsite improvements consisting of 6 travel lanes, a median island, "L" type curb and gutter, 5-ft sidewalk, and street lights on both sides of the street. Additional improvements include traffic signals, fiber optic conduit, fire hydrants, utility relocations, and 100-year drainage facilities. | | | |
| PROJECT NO: 10339 – RTC No. 148B-SB5 | | | |
| SID NUMBER: | | BID # | |
| FUNDING SOURCE: RTC | | TOTAL COST: \$496,000 | |
| | | | |
| SCHEDULE FOR COMPLETION | START DATE | END DATE | COMPLETE (%) |
| DESIGN | 10/12/10 | 9/30/12 | 95% |
| ROW CLEARANCE | | | |
| ENVIRONMENTAL CLEARANCE | | | |
| OPEN BIDS | | | |
| CONSTRUCTION | | | |
| ACCEPTANCE | | | |
| | | | |
| CONSULTANT/PROJECT MANAGER: VTN/Jim Thomas | | | |
| CONTRACTOR: TBD | | | |
| COMMENTS: | | | |
| | | | |
| DELAYS: | | | |
| | | | |
| WORK COMPLETED THIS MONTH: | | | |
| Outside agencies and City Departments continued their review of the ultimate improvements prefinal plans and specifications. | | | |
| WORK TO BE COMPLETED NEXT MONTH: | | | |
| Anticipate completion of pre-final review of the ultimate improvements plan. Consultant to work on the interior improvement plan. | | | |
| PROJECT MANAGER: Tom Brady, P.E. | | PHONE NUMBER: (702)633-1227 | |

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 31, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: PUEBLO BOULEVARD – NEWPORT TO BOULDER HIGHWAY (RTC# 161A)

DESCRIPTION: Completion of partial street section between Newport and Boulder Highway

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$1 Mil
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: OCTOBER 2011

R/W CLEARANCES: N/A

ENVIR CLEARANCES: N/A

BIDS OPEN: JANUARY 2012

START CONSTRUCTION: JULY 2012

CONSTRUCTION COMPLETE: NOVEMBER 2012

CONSULTANT/PROJECT MANAGER: City of Henderson – Bonnie Kolesa , P.E.

CONSTRUCTION PRIME CONTRACTOR: Aggregate Industries-SWR, Inc.

DELAYS OR PROBLEM AREAS: Improvements will encroach within NDOT right-of-way; NDOT encroachment permit has been approved.

WORK COMPLETED DURING CURRENT MONTH: Pre-Construction Conference was held June 20, 2012.

WORK TO BE COMPLETED DURING NEXT MONTH: Contract awarded to Aggregate Industries; change order to add street lights being negotiated.

PROJECT MANAGER: Bonnie Kolesa PHONE NUMBER: 267-3684

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: EXECUTIVE AIRPORT/VOLUNTEER/VIA INSPIRADA/BICENTENNIAL (RTC# 152B-SB5)

DESCRIPTION: 4 Lanes from Executive Airport to Volunteer, including Via Inspirada to Bicentennial Parkway.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$4,998,286.05
Construction—99%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: 8/2010

R/W CLEARANCES: 8/2010

ENVIR CLEARANCES: 8/2010

BIDS OPEN: 11/17/2010

START CONSTRUCTION: 2/2011

CONSTRUCTION COMPLETE: 6/2012

CONSULTANT/PROJECT MANAGER: City of Henderson – Scott Jarvis, P.E.

CONSTRUCTION PRIME CONTRACTOR: Western States Contracting

DELAYS OR PROBLEM AREAS: Electrical design and line extension agreement with NV Energy for signal improvements. NV Energy has revised design away from easement holder property, pending BLM grant of easement for remaining areas.

WORK COMPLETED DURING CURRENT MONTH: Finalized NV Energy Line Extension Agreement. Requested scheduling of NV Energy work.

WORK TO BE COMPLETED DURING NEXT MONTH: Coordinate NV Energy work and energize signal.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: GALLERIA INTERCHANGE (RTC # 100B)

DESCRIPTION: INTERCHANGE ON I-515 BETWEEN RUSSELL ROAD AND SUNSET ROAD

PERCENT COMPLETE: Final Design—100% ESTIMATED COST OF PROJECT: \$66,600,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: AUGUST 2007

R/W CLEARANCES: JULY 2007

ENVIR CLEARANCES: JULY 2006

BIDS OPEN: JANUARY 10, 2008

START CONSTRUCTION: APRIL 28, 2008

CONSTRUCTION COMPLETE: APRIL-MAY 2010

CONSULTANT/PROJECT MANAGER: Atkins / Angelo Spata

CONSTRUCTION PRIME CONTRACTOR: Frehner Construction Company, Inc.

| |
|--|
| DELAYS OR PROBLEM AREAS: |
| WORK COMPLETED DURING CURRENT MONTH: Working on right of way modification for control of access. |
| WORK TO BE COMPLETED DURING NEXT MONTH: Continue ROW process to finalize control of access change. |

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: AUTOMALL INTERCHANGE (RTC # 118A)

DESCRIPTION: INTERCHANGE ON I515 BETWEEN SUNSET ROAD AND I515/215 INTERCHANGE

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$35 Million
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: COMPLETE

R/W CLEARANCES: COMPLETE

ENVIR CLEARANCES: COMPLETE

BIDS OPEN: JUNE 25, 2004

START CONSTRUCTION: SEPTEMBER 7, 2004

CONSTRUCTION COMPLETE: JANUARY 12, 2006

CONSULTANT/PROJECT MANAGER: _____

CONSTRUCTION PRIME CONTRACTOR: _____

| |
|--|
| DELAYS OR PROBLEM AREAS: |
| WORK COMPLETED DURING CURRENT MONTH: Right of Way clean up |
| WORK TO BE COMPLETED DURING NEXT MONTH: Continue NDOT/COH ROW cleanup. |

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: 19th YEAR TRAFFIC CAPACITY PROJECTS (RTC #059N4)

DESCRIPTION: SEE ATTACHED LIST

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$775,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: See Attached

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: April 26, 27 & 28th

START CONSTRUCTION: July-August 2010

CONSTRUCTION COMPLETE: April 2011

CONSULTANT/PROJECT MANAGER: City of Henderson

CONSTRUCTION PRIME CONTRACTOR: _____

| |
|---|
| DELAYS OR PROBLEM AREAS: |
| WORK COMPLETED DURING CURRENT MONTH: Working on closeout process. |
| WORK TO BE COMPLETED DURING NEXT MONTH: Finalize Closeout |

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: 20th YEAR TRAFFIC CAPACITY PROJECTS (RTC # 05904)

DESCRIPTION: SEE ATTACHED LIST

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$784,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: See Attached

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: April 26, 27 & 28th

START CONSTRUCTION: July-August 2010

CONSTRUCTION COMPLETE: April 2011

CONSULTANT/PROJECT MANAGER: City of Henderson

CONSTRUCTION PRIME CONTRACTOR: _____

| |
|---|
| DELAYS OR PROBLEM AREAS: |
| WORK COMPLETED DURING CURRENT MONTH: Working on project closeout. |
| WORK TO BE COMPLETED DURING NEXT MONTH: Continue closeout |

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: 21st YEAR TRAFFIC CAPACITY PROJECTS (RTC# 059P4)

DESCRIPTION: SEE ATTACHED LIST

PERCENT COMPLETE: Design—0% ESTIMATED COST OF PROJECT: \$790,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: See Attached

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: April 26, 27 & 28th

START CONSTRUCTION: July-August 2010

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: City of Henderson

CONSTRUCTION PRIME CONTRACTOR: _____

| |
|---|
| DELAYS OR PROBLEM AREAS: |
| WORK COMPLETED DURING CURRENT MONTH: Adding Green Valley Parkway/Benji Pedestrian Crossing Signal |
| WORK TO BE COMPLETED DURING NEXT MONTH: Begin coordination for new pedestrian crossing signal. |

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: WARM SPRINGS ROAD; PABCO ROAD TO LAKE MEAD PARKWAY RTC# (046H-SB5)

DESCRIPTION: CONSTRUCTION OF TWO TRAVEL LANES, MEDIAN ISLAND, AND DRAINAGE APPURTENANCES.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$2,218,566.68
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: _____

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: October 14, 2010

START CONSTRUCTION: February 14, 2011

CONSTRUCTION COMPLETE: June 2011

CONSULTANT/PROJECT MANAGER: City of Henderson

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

| |
|--|
| DELAYS OR PROBLEM AREAS: |
| WORK COMPLETED DURING CURRENT MONTH: Working on closeout process. |
| WORK TO BE COMPLETED DURING NEXT MONTH: Continue closeout process. |

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: STEPHANIE STREET; GALLERIA DRIVE TO RUSSELL ROAD (RTC# 097E-SB5)

DESCRIPTION: WIDEN EXISTING ROADWAY FROM TWO TO SIX LANES AND DESIGN SECOND HALF OF BRIDGE OVER US95/I515.

PERCENT COMPLETE: Design—90% ESTIMATED COST OF PROJECT: \$9,000,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: September 22, 2010

R/W CLEARANCES: February 2011

ENVIR CLEARANCES: March 2011

BIDS OPEN: _____

START CONSTRUCTION: _____ (Design Only)

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: ATKINS/Angelo Spata

CONSTRUCTION PRIME CONTRACTOR: TBD

| |
|--|
| DELAYS OR PROBLEM AREAS: Prior to NDOT approval of categorical exception and review by FHWA, project must be included in published document such as the TIP. |
|--|

| |
|---|
| WORK COMPLETED DURING CURRENT MONTH: Consultant working on pre-final design |
|---|

| |
|--|
| WORK TO BE COMPLETED DURING NEXT MONTH: Continued work on pre-final. |
|--|

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: HORIZON DRIVE; PACIFIC AVENUE TO HORIZON RIDGE PARKWAY (RTC# 015K-SB5)

DESCRIPTION: DESIGN ADDITIONAL MAIN LINE RAMPS, TURN LANES, AND ROADWAY
MODIFICATIONS TO ACCOMMODATE REQUIRED CAPACITY IMPROVEMENTS.

PERCENT COMPLETE: Design—20% ESTIMATED COST OF PROJECT: \$500,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: September 22, 2010

R/W CLEARANCES: December 2011

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: (Design Only)

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: C-A GROUP/Chad Anson

CONSTRUCTION PRIME CONTRACTOR: TBD

| |
|--|
| DELAYS OR PROBLEM AREAS: |
| WORK COMPLETED DURING CURRENT MONTH: Coordinating with NDOT regarding construction management authority. |
| WORK TO BE COMPLETED DURING NEXT MONTH: Continue design. |

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: JULY 27, 2012

REVIEW PERIOD—FROM: JULY 1, 2012 TO: JULY 31, 2012

PROJECT: ARTERIAL RECONSTRUCTION PROGRAM FY2012 (RTC# 135P-SB5)

DESCRIPTION: ARTERIAL RECONSTRUCTION OF MARKS STREET AND WINDMILL PARKWAY

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$1,600,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: September 22, 2010

R/W CLEARANCES: September 2011

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: March 2012

CONSTRUCTION COMPLETE: July 2012

CONSULTANT/PROJECT MANAGER: COH Design

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING CURRENT MONTH: Windmill Parkway improvements substantially complete.

WORK TO BE COMPLETED DURING NEXT MONTH: Continue work on Windmill.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

FY08 Traffic Capacity & Safety Projects (21st Year)

Project 059P4

Contract: 558

Contract Total: \$790,000.00

| ID | Year | Project Name | Disposition | Original Approval | Funds Used/Needed | Notes |
|----|--------------|---|--------------------------------|-------------------|-------------------|---|
| A | 2007 | Traffic Signals at Sunridge Heights / Sandy Ridge and Horizon Ridge / Coronado Center (PCOH 2007-86-0003) | Construction Complete | \$450,000.00 | \$369,617.74 | Construction Complete |
| B | 2008 | Intellicor Wireless Communication | | | | RTC FUNDED |
| C | 2008 2010 | Traffic Signals at Horizon Ridge / Mission, Horizon Ridge / Jeffrey's and Sunridge Heights / Coronado | Construction Complete | \$400,465.82 | \$354,262.12 | Construction Complete |
| D | 2008 | St. Rose Pkwy / Jeffrey's Traffic Signal Conduit | Construction Complete | \$19,816.12 | \$19,916.44 | Construction Complete |
| E | 2012 | Green Valley Parkway/Benji Pedestrian Crossing Signal | Add to Scope September 2012 | | \$46,203.70 | Construction. Advertise September 2012 |
| | | | Funds Uncommitted | | \$0.00 | |

FY09 Traffic Capacity & Safety Projects (22nd Year)

Project 059Q4

Contract: 584

Contract Total: \$780,000.00

| ID | Year | Project Name | Disposition | Original Approval | Funds Used/Needed | Notes |
|----|------|--|---|-------------------|---------------------|---|
| A | 2010 | St Rose / Maryland Traffic Signal | Design Ongoing \$241,350 COH Dev Funds | | | |
| B | 2010 | Boulder Hwy / Magic Traffic Signal | Design Complete - Need NDOT Permit | | | |
| C | 2012 | Eastgate / Warm Springs Traffic Signal | ATP September 2012 | | \$275,000.00 | Construction. Advertise September 2012 |
| D | 2012 | Sunset / Eastgate Traffic Signal | ATP September 2012 | | \$275,000.00 | Construction. Advertise September 2012 |
| | | | Funds Uncommitted | | \$230,000.00 | |

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 7/28/2012

REVIEW PERIOD FROM: 6/25/2012 TO: 7/24/2012

PROJECT: Canyon Road Project 060AQ-SB5 #664 (10-0811-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 35% DESIGN CONTRACT: \$97,500
ESTIMATED COST OF PROJECT: \$200,000

| | SCHEDULE FOR COMPLETION: (dates) | COMPLETE |
|-----------------------|-------------------------------------|--------------------------|
| DESIGN | <u>Oct-12</u> | <input type="checkbox"/> |
| R/W CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| ENVIR CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| BIDS OPENED | <u></u> | <input type="checkbox"/> |
| START CONSTRUCTION | <u></u> | <input type="checkbox"/> |
| CONSTRUCTION COMPLETE | <u></u> | <input type="checkbox"/> |

CONSULTANT/PROJECT MANAGER: Atkins (PBS&J)/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

No work this month.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 7/28/2012

REVIEW PERIOD FROM: 6/25/2012 TO: 7/24/2012

PROJECT: Gingerwood Parkway/Bristlecone Drive Project 060AP-SB5 #663 (10-0812-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 40% DESIGN CONTRACT: \$196,600.00
ESTIMATED COST OF PROJECT: \$300,000

| | SCHEDULE FOR COMPLETION: (dates) | COMPLETE |
|-----------------------|-------------------------------------|--------------------------|
| DESIGN | <u>Sep-12</u> | <input type="checkbox"/> |
| R/W CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| ENVIR CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| BIDS OPENED | <u></u> | <input type="checkbox"/> |
| START CONSTRUCTION | <u></u> | <input type="checkbox"/> |
| CONSTRUCTION COMPLETE | <u></u> | <input type="checkbox"/> |

CONSULTANT/PROJECT MANAGER: Kimley Horn & Assoc/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

No work.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 7/28/2012

REVIEW PERIOD FROM: 6/25/2012 TO: 7/24/2012

PROJECT: Nevada Way: Buchanan Blvd/Wyoming St #617, #662 & #691 (10-0796-STR(2))
Funding Q10/DD/SB5

DESCRIPTION: Complete reconstruction of Nevada Way from Buchanan Blvd. to Wyoming St.
Joint Boulder City and RTC Question 10 Funding.

PERCENT COMPLETE: 10% CONSTRUCTION CONTRACT: _____
ESTIMATED COST OF PROJECT \$3,836,000.00

| | SCHEDULE FOR COMPLETION: (dates) | COMPLETE |
|-----------------------|-------------------------------------|--------------------------|
| DESIGN | <u>Dec-11</u> | <input type="checkbox"/> |
| R/W CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| ENVIR CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| BIDS OPENED | <u>Feb-12</u> | <input type="checkbox"/> |
| START CONSTRUCTION | <u>Apr-12</u> | <input type="checkbox"/> |
| CONSTRUCTION COMPLETE | <u>Sep-12</u> | <input type="checkbox"/> |

CONSULTANT/PROJECT MANAGER: Nevada By Design/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR: Wells Cargo, Inc./4Leaf Consulting

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Paved NV Way from Wyoming to 5th St. & 5th St. to Buchanan. Switched traffic to new pavement. Performed removals on north side of NV Way from 5th St. to Buchanan. Began installation of street light conduit, irrigation system, street light bases and grading for curb and gutter and bus turnout.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 7/28/2012

REVIEW PERIOD FROM: 6/25/2012 TO: 7/24/2012

PROJECT: San Felipe Drive Project 060AM-SB5 #666 (10-0813-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 20% DESIGN CONTRACT: \$70,055
ESTIMATED COST OF PROJECT: \$100,000

| | SCHEDULE FOR COMPLETION: (dates) | COMPLETE |
|-----------------------|-------------------------------------|--------------------------|
| DESIGN | <u>Dec-12</u> | <input type="checkbox"/> |
| R/W CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| ENVIR CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| BIDS OPENED | <u></u> | <input type="checkbox"/> |
| START CONSTRUCTION | <u></u> | <input type="checkbox"/> |
| CONSTRUCTION COMPLETE | <u></u> | <input type="checkbox"/> |

CONSULTANT/PROJECT MANAGER: Kimley-Horn & Assoc./Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:
No work this month.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 7/28/2012

REVIEW PERIOD FROM: 6/25/2012 TO: 7/24/2012

PROJECT: South Dry Lake Road Project 060AN-SB5 #665 (10-0810-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 5% DESIGN CONTRACT: \$157,970
ESTIMATED COST OF PROJECT \$50,000.00

| | SCHEDULE FOR COMPLETION: (dates) | COMPLETE |
|-----------------------|-------------------------------------|--------------------------|
| DESIGN | <u>Dec-12</u> | <input type="checkbox"/> |
| R/W CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| ENVIR CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| BIDS OPENED | <u></u> | <input type="checkbox"/> |
| START CONSTRUCTION | <u></u> | <input type="checkbox"/> |
| CONSTRUCTION COMPLETE | <u></u> | <input type="checkbox"/> |

CONSULTANT/PROJECT MANAGER: Atkins (PBS&J)/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:
No work.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 7/28/2012

REVIEW PERIOD FROM: 6/25/2012 TO: 7/24/2012

PROJECT: US-93 Frontage Road Project 060AJ-SB5 #655 (10-0809-STR)

DESCRIPTION: Design, roadway improvements for Boulder City.
Joint Boulder City and RTC SB5 Funding.

PERCENT COMPLETE: 20% DESIGN CONTRACT: \$223,608
ESTIMATED COST OF PROJECT: \$300,000

| | SCHEDULE FOR COMPLETION: (dates) | COMPLETE |
|-----------------------|-------------------------------------|--------------------------|
| DESIGN | <u>Dec-12</u> | <input type="checkbox"/> |
| R/W CLEARANCES | <u>N/A</u> | <input type="checkbox"/> |
| ENVIR CLEARANCES | <u></u> | <input type="checkbox"/> |
| BIDS OPENED | <u></u> | <input type="checkbox"/> |
| START CONSTRUCTION | <u></u> | <input type="checkbox"/> |
| CONSTRUCTION COMPLETE | <u></u> | <input type="checkbox"/> |

CONSULTANT/PROJECT MANAGER: Kimley-Horn/Jim Keane, P.E., City Engineer

CONSTRUCTION PRIME CONTRACTOR:

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

No work.

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Mesquite DATE: 8/05/12

REVIEW PERIOD FROM: 7/01/12 TO: 7/31/12

PROJECT: Design and construction of Lower Flat Top Mesa Drive. Pioneer Blvd. and Bertha Howe

DESCRIPTION: Roadway Design and construction of Lower Flat Top Mesa Dr. between Pioneer Blvd. and Bertha Howe; West Pioneer Blvd from the end of the existing road to Lower Flat Top Drive; Ben Franklin Way from the intersection of Lower Flat Top Dr. to the City Limits.

PERCENT COMPLETE:

Design: 100 % ESTIMATED COST OF PROJECT: \$ 6,123,091.00
Construction 90 %

SCHEDULE FOR COMPLETION:
(dates)

DESIGN: September 30, 2011

R/W CLEARANCES: N/A

ENVIR CLEARANCES: N/A

BIDS OPEN: 9/22/11

START CONSTRUCTION: 10/12/11

CONSTRUCTION COMPLETE: 10/11/12

CONSULTANT/PROJECT MANAGER: Bulloch Brothers Engineering

CONSTRUCTION PRIME CONTRACTOR: Pride Contractors

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING CURRENT MONTH: Biological monitoring, prepare sub-grade, pouring curbing on medians, paving

WORK TO BE COMPLETED DURING NEXT MONTH: Paving, Striping, Sign Installation, walk through

PROJECT MANAGER: Kurt O. Sawyer PHONE # 702-346-2835

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: City of Mesquite DATE: 8/05/12

REVIEW PERIOD FROM: 7/01/12 TO: 7/31/12

PROJECT: West Mesquite Interchange Design Build Project

DESCRIPTION: Design and Construction of Exit 120, I-15 using a design-build process

PERCENT COMPLETE:

Design: 100 % ESTIMATED COST OF PROJECT: \$ 15,409,000.00

Construction 100 %

SCHEDULE FOR COMPLETION:

(dates)

DESIGN: 01/01/2012

R/W CLEARANCES: N/A

ENVIR CLEARANCES: 6/8/11

BIDS OPEN: December, 2010

START CONSTRUCTION: 5/6/2011

CONSTRUCTION COMPLETE: 5/6/2012

CONSULTANT/PROJECT MANAGER: HDR Engineering

CONSTRUCTION PRIME CONTRACTOR: W.W. Clyde Co.

| |
|--|
| DELAYS OR PROBLEM AREAS: |
| WORK COMPLETED DURING CURRENT MONTH: Punchlist and Closeout |
| WORK TO BE COMPLETED DURING NEXT MONTH: Final Billing |

PROJECT MANAGER: Kurt O. Sawyer - COM PHONE # 702-346-2835

Adam Searcy - NDOT PHONE# 775-888-7597